# EXTENSION OF TIME PROPOSAL

| | | |
|---|---|---|
| 1 | Name of work | Improvements & Asphalting to Bloom field Garden Roads in Ward no 10 |
| 2 | Amount of Work Portion | |
| 3 | Estimated Cost | 19.99 lks |
| 4 | Name of contractor | K.R.I.D.L |
| 5 | Agreement No. | 676 \| 13-14 |
| 6 | No. and date under which work order issued | 676\|13-14, dt- 5\|8\|14 |
| 7 | Time limit originally fixed for completion | 90 days. |
| 8 | Date of application by the contractor for granting extension of time | - |
| 9 | Date of receipt of application in the sub division office | - |
| 10 | Extension granted if any | - |
| | i) | - |
| | ii) | - |
| 11 | Work carried out by the contractor during the original period stipulated in the contract. | - |
| 12 | Work carried out during 1st extension | - |
| 13 | Work carried out during 2nd extension | - |
| 14 | Time now applied for | 115 days |
| 15 | Date of recommending time limit applied for | - |
| 16 | Whether the orginal application of the contractor is enclosed. | - |
| 17 | Balance of work remaining to be done | - |
| 18 | Probable time required for completion of remaining work | - |
| 19 | Cost of work charged establishment charged on the work after the expairy of original period. | - |
| 20 | Whether notice as per clause of contract has been issued. | - |
| 21 | Remarks of the AEE and the daily rate of penalty proposed | Due to BWSSB work, Under progress work delayed |
| 22 | Remarks of the EE with the daily rate of penalty proposed | AEE Recomendation Can be approved |

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer

Chief Engineer
Yelahanka Zone, Bangalore 92

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Bangalore 92